

no.	Species	Age	Height (mtrs)	Trunk	DBH	Form	Crown spread (mtrs)	live crown ratio	Vigour	Epicormic growth	Limb die back	Works to be done	Risk Rating	Jan-12	Completed Term Jan 2012
2	Camphor Laurel	mature	15	1	900mm	asymmetrical - west	12	80%	normal	fair	0	Prune from building, deadwood and lift from car park on road	4	\$ 689.70	20/01/2012
4	Camphor Laurel	semi-mature	12	3	930mm	asymmetrical - west	12	70%	fair	fair	10%	Deadwood, reduce limbs, lift limbs, monitor inclusions	4	\$ 517.28	10/01/2012
5	Plane Tree	semi-mature	8	1	680mm	asymmetrical - west	8	90%	fair	fair	5%	Deadwood, remove low limb over entrance path, clear building	4	\$ 344.85	13/01/2012
7	Plane Tree	semi mature	7	1	420mm	symmetrical	5	90%	normal	minor	5%	Deadwood and internal thin to improve wind sail area	4	\$ 172.43	13/01/2012
8	Ficus	mature	11	multi	1110mm	asymmetrical due to competing Ficus trees	15	90%	normal	minor	5%	Deadwood, crossed/competing limbs, lift lower limbs prevent children grabbing, reduce long lower horizontals	4	\$ 431.06	20/01/2012
9	Ficus	mature	10	multi	1200mm	asymmetrical due to competing Ficus trees	15	20%	poor	major	70%	Deadwood and shorten up weak limbs	5	\$ 678.60	20/01/2012
10	Ficus	mature	11	multi	1000mm	asymmetrical due to competing Ficus trees	15	95%	normal	minor	5%	Deadwood, low limb reduction, lift lower limbs	4	\$ 431.06	20/01/2012
11	Ficus	mature	12	multi	950mm	asymmetrical due to competing Ficus trees	18	95%	normal	minor	5%	Deadwood, low limb over fence on walk way, lift over play area, reduce long limb weight	4	\$ 424.13	20/01/2012
13	Ficus	mature	14	multi	1150mm	asymmetrical due to competing Ficus trees	15	95%	fair	minor	5%	Deadwood, reduce long weighty limbs, remove competing limbs, mulch garden bed or similar, decompact base soil	4	\$ 678.60	20/01/2012
16	Brush Box	semi mature	8	multi		symmetrical	5	80%	fair	normal	15%	Deadwood, monitor basal cavity	4	\$ 169.65	13/01/2012
20	Silky Oak	juvenile	6	1	300mm	symmetrical	3	80%	fair	0	15%	Remove - tree will become to large for area	4	\$ 339.30	10/01/2012
24	Cocos Palm	mature	9	1	330mm	symmetrical	4					Remove to close to building and on noxious plant list	4	\$ 339.30	10/01/2012
<b>TOTAL</b>														<b>\$ 5,215.95</b>	